# BROOKLANDS ESTATE STAGE UPDATE



### Stage 7 - Update

10/10/2025

We aim to provide accurate completion dates and titles, though these may vary due to site conditions, weather, Statutory Authority processing times, and Landgate title issuance.

### **KEY MILESTONES**

**Construction Start Date** - 27/09/2024 **Practical Completion Date (PC)** - 31/07/2025 Titles Anticipated - Late October 2025

#### **CLEARANCES**

**Council** - Pending formal documents. **Department of Education** - Received. Water Corporation - Received.

Western Power - Pending receipt of payment.

Department of Planning, Lands and Heritage - Pending all other clearances. Landgate - Application for Titles to be lodged shortly.

### **CIVIL CONSTRUCTION**

Earthworks - 100% **Sewer** - 100% Stormwater - 100% Water - 100% Power Internal - 100% Power External - 100%

**Communications** - 100%

Gas - 100%

#### **Roads**

Subgrade - 100% Limestone - 100% Asphalt 40 mm - 100% Asphalt 30mm (final layer) - 100% Kerbs - 100% Footpaths - 100%

All dates provided are estimates and subject to change.



# BROOKLANDS ESTATE STAGE UPDATE



## Stage 7 - Update

Unfortunately, there have been further delays in achieving our council clearance. Getting this finalised is a top priority for us, and we're moving it along as quickly as we can. We'll provide an update to all buyers as soon as it's sorted. Thank you for your patience.

We understand this isn't the news you were hoping for, and we apologise for the delay and any inconvenience it may cause. Thank you for your ongoing patience, we'll continue to follow up closely and share updates as soon as they're available.

All dates provided are estimates and subject to change.

